BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Providing Asphalt works at Selected reaches in ward no 17 Phase-02

Measurement Sheet

First & Part Bill

Item No: 1

Item Name: Removing & Refixing stone slabs of drains and pointing in C.M (1:3)P. No 27 I.No 5.33

	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
MES Road LHS(From S&T Engineers Pvt LTD near Flyover)										
Length From	0.00	19.50	1	19.50	-	-	-	-	-	No Work
	19.50	25.80	1	6.30	-	-	-	-	-	No Work
	25.80	48.50	1	22.70	1.20	1.20	1.20		27.24	
	48.50	53.70	1	5.20	-	-	-	-	-	No Work
	53.70	83.70	1	30.00	1.20	1.20	1.20		36.00	
	83.70	87.30	1	3.60	1.20	1.20	1.20		4.32	
	83.70	92.40	1	8.70	-	-	-	-	-	No Work
	92.40	96.70	1	4.30	1.20	1.20	1.20		5.16	
	96.70	102.00	1	5.30	-	-	-	-	-	No Work
	102.00	129.80	1	27.80	1.20	1.20	1.20		33.36	
	129.80	135.30	1	5.50	-	-	-	-	-	No Work
	135.30	149.50	1	14.20	1.20	1.20	1.20		17.04	
	149.50	152.60	1	3.10	-	-	-	-	-	No Work
	152.60	182.60	1	30.00	-	-	-	-	-	No Work
	182.60	188.80	1	6.20	-	-	-	-	-	No Work
	182.60	192.00	1	9.40	1.20	1.20	1.20		11.28	
	192.00	195.40	1	3.40	1.20	1.20	1.20		4.08	
	195.40	204.30	1	8.90	-	-	-	-	-	C/R
	204.30	234.30	1	30.00	-	-	-	-	-	No Work
	234.30	242.30	1	8.00	-	-	-	-	-	No Work
	242.30	269.30	1	27.00	1.20	1.20	1.20		32.40	
	269.30	275.00	1	5.70	-	-	-	-	-	C/R
	275.00	302.00	1	27.00	-	-	-	-	-	No Work
	302.00	309.00	1	7.00	-	-	-	-	-	C/R
	309.00	331.00	1	22.00	1.20	1.20	1.20		26.40	
	331.00	337.50	1	6.50	-	-	-	-	-	No Work
	337.50	352.50	1	15.00	1.20	1.20	1.20		18.00	
	352.50	356.00	1	3.50	-	-	-	-	-	No Work
	356.00	364.40	1	8.40	1.20	1.20	1.20		10.08	
	364.40	366.50	1	2.10	-	-	-	-	-	No Work
	366.50	379.50	1	13.00	1.20	1.20	1.20		15.60	
	379.50	384.00	1	4.50	-	-	-	-	-	No Work
	384.00	397.30	1	13.30	1.20	1.20	1.20		15.96	
	397.30	410.60	1	13.30	-	-	-	-	-	No Work

Scanned with CamScanner

	410.60	416.00	1	5.40	-	-	-	-	-	C/R
	416.00	446.00	1	30.00	-	-	-	-	-	No Work
	446.00	465.00	1	19.00	1.20	1.20	1.20		22.80	
	465.00	472.20	1	7.20	-	-	-	-	-	No Work
	472.20	487.50	1	15.30	1.20	1.20	1.20		18.36	
	487.50	502.30	1	14.80	-	-	-	-	-	No Work
	502.30	515.00	1	12.70	1.20	1.20	1.20		15.24	
	515.00	534.00	1	19.00	-	-	-	-	-	No Work
	534.00	557.30	1	23.30	1.20	1.20	1.20		27.96	
	557.30	564.60	1	7.30	-	-	-	-	-	No Work
	564.60	594.60	1	30.00	-	-	-	-	-	No Work
	594.60	624.60	1	30.00	-	-	-	-	-	No Work
	624.60	654.60	1	30.00	1.20	1.20	1.20		36.00	
	654.60	668.30	1	13.70	-	-	-	-	-	No Work
	594.60	674.10	1	79.50	-	-	-	-	-	C/R
	674.10	679.40	1	5.30	1.20	1.20	1.20		6.36	
	679.40	687.00	1	7.60	1.20	1.20	1.20		9.12	
	687.00	693.20	1	6.20	-	-	-	-	-	C/R
	693.20	723.20	1	30.00	1.20	1.20	1.20		36.00	
	723.20	729.80	1	6.60	1.20	1.20	1.20		7.92	
								Total Qty Work Done	**436.68**	**Sqm**
								Qty Payable in this bill	**428.76**	**Sqm**

For CIVIL ONE ENGINEERS & CONSULTANTS

Contractor Representative

Consultant Representative

Authorised Signatory

Assistant Engineer
Ward.17

Asst.Executive Engineer
Yeshwanthpur Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Providing Asphalt works at Selected reaches in ward no 17 Phase-02

Measurement Sheet

First & Part Bill

Item No:	2	Final
Item Name:	KSRRB 300 - Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications complete as per specifications. MORTH Chapter 3 P.No 143 I.No 19.1	

	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
MES Road LHS(From S&T Engineers Pvt LTD near Flyover)										
Length From	0.00	30.00	1	30.00	0.60	0.60	0.60	0.55	9.90	
	30.00	60.00	1	30.00	0.60	0.60	0.60	0.55	9.90	
	60.00	90.00	1	30.00	0.60	0.60	0.60	0.55	9.90	
	90.00	120.00	1	30.00	0.60	0.60	0.60	0.55	9.90	
	120.00	150.00	1	30.00	0.60	0.60	0.60	0.55	9.90	
	150.00	180.00	1	30.00	0.60	0.60	0.60	0.55	9.90	
	180.00	195.40	1	15.40	0.60	0.60	0.60	0.55	5.08	
	195.40	204.30	1	8.90	-	-	-	-	-	C/R
	204.30	234.30	1	30.00	0.60	0.60	0.60	0.55	9.90	
	234.30	235.80	1	1.50	0.60	0.60	0.60	0.55	0.50	
	234.30	242.30	1	8.00	-	-	-	-	-	C/R
	242.30	269.30	1	27.00	0.60	0.60	0.60	0.55	8.91	
	269.30	275.00	1	5.70	-	-	-	-	-	C/R
	275.00	302.00	1	27.00	0.60	0.60	0.60	0.55	8.91	
	302.00	309.00	1	7.00	-	-	-	-	-	C/R
	309.00	339.00	1	30.00	0.60	0.60	0.60	0.55	9.90	
	339.00	369.00	1	30.00	0.60	0.60	0.60	0.55	9.90	
	369.00	399.00	1	30.00	0.60	0.60	0.60	0.55	9.90	
	399.00	410.60	1	11.60	0.60	0.60	0.60	0.55	3.83	
	410.60	416.00	1	5.40	-	-	-	-	-	C/R
	416.00	446.00	1	30.00	0.60	0.60	0.60	0.55	9.90	
	446.00	476.00	1	30.00	0.60	0.60	0.60	0.55	9.90	

Scanned with CamScanner

	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	476.00	506.00	1	30.00	0.60	0.60	0.60	0.55	9.90	
	506.00	536.00	1	30.00	0.60	0.60	0.60	0.55	9.90	
	536.00	566.00	1	30.00	0.60	0.60	0.60	0.55	9.90	
	566.00	596.00	1	30.00	0.60	0.60	0.60	0.55	9.90	
	596.00	626.00	1	30.00	0.60	0.60	0.60	0.55	9.90	
	626.00	656.00	1	30.00	0.60	0.60	0.60	0.55	9.90	
	656.00	668.30	1	12.30	0.60	0.60	0.60	0.55	4.06	
	668.30	674.10	1	5.80	-	-	-	-	-	C/R
	674.10	679.40	1	5.30	0.60	0.60	0.60	0.55	1.75	
	679.40	687.00	1	7.60	0.60	0.60	0.60	0.55	2.51	
	687.00	693.20	1	6.20	-	-	-	-	-	C/R
	693.20	723.20	1	30.00	0.60	0.60	0.60	0.55	9.90	
	723.20	729.80	1	6.60	0.60	0.60	0.60	0.55	2.18	
Cross Road										
Length From	0.00	30.00	1	30.00	0.60	0.60	0.60	0.55	9.90	
	30.00	60.00	1	30.00	0.60	0.60	0.60	0.55	9.90	
	60.00	70.00	1	10.00	0.60	0.60	0.60	0.55	3.30	
Total Qty Work Done									**248.92**	**Cum**
Qty Payable in this bill									**247.92**	**Cum**

Contractor Representative

For CIVIL ONE ENGINEERS & CONSULTANTS

Consultant Representative

Authorised Signatory

10/06/2024

Assistant Engineer
Ward.17

10/06/2024

Asst.Executive Engineer
Yeshwanthpur Sub Division

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Providing Asphalt works at Selected reaches in ward no 17 Phase-02

Measurement Sheet

First & Part Bill

Item No:	3	
Item Name:	KSRRB M2900-1. Plain cement concrete 1:3:6 mix with crushed stone aggregate 40 m nominal size mechanically mixed, placed in foundation and compacted by vibration including curing complete as per specifications MORTH Specification No. 408 KPWD S.R 2018-19 Page No. 254 I.No. 34.1	

	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
MES Road										
Length From	0.00	10.00	1	10.00	1.10	1.10	1.10	0.15	1.65	
								Total Qty Work Done	**1.65**	**Cum**
								Qty Payable in this bill	**1.65**	**Cum**

For CIVIL ONE ENGINEERS & CONSULTANTS

Contractor Representative

Consultant Representative

Authorised Signatory

10/06/2021

Assistant Engineer
Ward.17

10/06/2021

Asst.Executive Engineer
Yeshwanthpur Sub Division

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Providing Asphalt works at Selected reaches in ward no 17 Phase-02

Measurement Sheet

First & Part Bill

Item No:	4	
Item Name:	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc., complete excluding cost of steel as per MORTH specification No. 1500, 1700, 2200. including cost of materials, labour, HOM complete as per specifications.Wall & bottom thickness 15cm KPWD S.R 2018-19 Page No. 271 I.No. 37.59.2	

	CHAINAGE / Land Mark		NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
MES Road										
Raft										
Length From	0.00	10.00	1	10.00	1.00	1.00	1.00	0.15	1.50	
Wall										
Length From	0.00	10.00	2	10.00	0.23	0.25	0.24	0.90	4.32	
								Total Qty Work Done	**5.82**	**Cum**
								Qty Payable in this bill	**5.64**	**Cum**

For CIVIL ONE ENGINEERS & CONSULTANTS

Contractor Representative

Authorised Signatory

Consultant Representative

10/06/2024

Assistant Engineer
Ward.17

Asst Executive Engineer
Yeshwanthpur Sub Division
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Comprehensive Develpoment to Roads And Drains In Ullala Upanagara And Surrounding Areas In Ward No 130.

Measurement Sheet

First & Final Bill

Item No:	5
Item Name:	KSRRB M2200-6. Providing T.M.T. steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in position, lapping and/or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per disign (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specification. MORTH Specification No.1600 & 2200 TMT Bars Fe 500(P-229/28.8.2) PWD SR 2018-19

Pre measurement of Steel for RCC Drain

Sl no	Dia of Bar in mm	Side	Spacing of Bar	Nos	Length of Bar in mtr	Total Length of Bar in mtr	Type of Bar	Standard Weight per Meter in kgs	Weight of Steel in kgs	Remarks
MES Road										
1	10	1	125mm C/C	35	10.00	350.0	Distribution	0.62	217	
2	10	1	125mm C/C	100	3.5	350.0	Main Bar	0.62	217	
							Total Quantity of Steel in Kg's		434.0	kgs
							Total Quantity of Steel in Tonne's		0.43	Tonnes
							Qty Payable in this bill		0.43	Tonnes

For CIVIL CONSTRUCTORS & CONSULTANTS

Contractor Representative

Assistant Engineer
Ward.17

Authorised Signatory

Asst.Executive Engineer
Yeshwanthpur Sub Division
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Providing Asphalt works at Selected reaches in ward no 17 Phase-02

Measurement Sheet

First & Part Bill

Item No:	6
Item Name:	KSRB 5.14.1 : Providing and constructing precast concrete solid blocks with compressive strength not less than 3.5 Newton per sqm with cement mortar 1:4 masonry (quoin, Jamb, closer blocks) with solid concrete blocks of size 40x15x20cms conforming to I.S: 2185/1965 in superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications.-do with solid concrete blocks of size 400*200*200 mm (P-27/5.27.1) PWD SR 2018-19

	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
MES Road LHS(From S&T Engineers Pvt LTD near Flyover)Building Side										
Length From	0.00	19.50	1	19.50				0.40	7.80	
	19.50	25.80	1	6.30	-	-	-	-	-	No Work
	25.80	48.50	1	22.70				0.40	9.08	
	48.50	53.70	1	5.20	-	-	-	-	-	No Work
	53.70	83.70	1	30.00				0.40	12.00	
	83.70	87.30	1	3.60				0.40	1.44	
	87.30	92.40	1	5.10	-	-	-	-	-	No Work
	92.40	96.70	1	4.30				0.40	1.72	
	96.70	102.00	1	5.30	-	-	-	-	-	No Work
	102.00	129.80	1	27.80				0.40	11.12	
	129.80	135.30	1	5.50	-	-	-	-	-	No Work
	135.30	149.50	1	14.20				0.40	5.68	
	149.50	152.60	1	3.10	-	-	-	-	-	No Work
	152.60	182.60	1	30.00				0.40	12.00	
	182.60	195.40	1	12.80				0.40	5.12	
	195.40	204.30	1	8.90	-	-	-	-	-	C/R
	204.30	234.30	1	30.00				0.40	12.00	
	234.30	235.80	1	1.50				0.40	0.60	
	235.80	242.30	1	6.50	-	-	-	-	-	C/R
	242.30	269.00	1	26.70				0.40	10.68	
	269.00	275.00	1	6.00	-	-	-	-	-	C/R
	275.00	302.00	1	27.00				0.40	10.80	
	302.00	309.00	1	7.00	-	-	-	-	-	C/R
	309.00	331.00	1	22.00				0.40	8.80	
	331.00	337.50	1	6.50	-	-	-	-	-	No Work

Scanned with CamScanner

	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	337.50	352.50	1	15.00				0.40	6.00	
	352.50	356.00	1	3.50	-	-	-	-	-	No Work
	356.00	364.40	1	8.40				0.40	3.36	
	364.40	366.50	1	2.10	-	-	-	-	-	No Work
	366.50	379.50	1	13.00				0.40	5.20	
	379.50	384.00	1	4.50	-	-	-	-	-	No Work
	384.00	410.60	1	26.60				0.40	10.64	
	410.60	416.00	1	5.40	-	-	-	-	-	C/R
	416.00	446.00	1	30.00				0.40	12.00	
	446.00	465.00	1	19.00				0.40	7.60	
	465.00	472.20	1	7.20	-	-	-	-	-	No Work
	472.20	487.50	1	15.30				0.40	6.12	
	487.50	502.00	1	14.50	-	-	-	-	-	No Work
	502.00	515.00	1	13.00				0.40	5.20	
	515.00	534.00	1	19.00	-	-	-	-	-	No Work
	534.00	557.30	1	23.30				0.40	9.32	
	557.30	564.60	1	7.30	-	-	-	-	-	No Work
	564.60	594.60	1	30.00				0.40	12.00	
	594.60	624.60	1	30.00				0.40	12.00	
	624.60	654.60	1	30.00				0.40	12.00	
	654.60	668.30	1	13.70				0.40	5.48	
	668.30	674.10	1	5.80	-	-	-	-	-	C/R
	674.10	679.40	1	5.30				0.40	2.12	
	679.40	687.00	1	7.60	-	-	-	-	-	No Work
	687.00	693.20	1	6.20	-	-	-	-	-	C/R
	693.20	723.20	1	30.00				0.40	12.00	
	723.20	729.80	1	6.60				0.40	2.64	
MES Road LHS(From S&T Engineers Pvt LTD near Flyover)Road Side										
Length From	0.00	19.50	1	19.50				0.40	7.80	
	19.50	25.80	1	6.30	-	-	-	-	-	No Work
	25.80	48.50	1	22.70				0.40	9.08	
	48.50	53.70	1	5.20	-	-	-	-	-	No Work
	53.70	83.70	1	30.00				0.40	12.00	
	83.70	87.30	1	3.60				0.40	1.44	
	87.30	92.40	1	5.10	-	-	-	-	-	No Work
	92.40	96.70	1	4.30				0.40	1.72	
	96.70	102.00	1	5.30	-	-	-	-	-	No Work
	102.00	129.80	1	27.80				0.40	11.12	
	129.80	135.30	1	5.50	-	-	-	-	-	No Work
	135.30	149.50	1	14.20				0.40	5.68	

Scanned with CamScanner

	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	149.50	152.60	1	3.10	-	-	-	-	-	No Work
	152.60	182.60	1	30.00				0.40	12.00	
	182.60	195.40	1	12.80				0.40	5.12	
	195.40	204.30	1	8.90	-	-	-	-	-	C/R
	204.30	234.30	1	30.00				0.40	12.00	
	234.30	235.80	1	1.50				0.40	0.60	
	235.80	242.30	1	6.50	-	-	-	-	-	C/R
	242.30	269.00	1	26.70				0.40	10.68	
	269.00	275.00	1	6.00	-	-	-	-	-	C/R
	275.00	302.00	1	27.00				0.40	10.80	
	302.00	309.00	1	7.00	-	-	-	-	-	C/R
	309.00	331.00	1	22.00				0.40	8.80	
	331.00	337.50	1	6.50	-	-	-	-	-	No Work
	337.50	352.50	1	15.00				0.40	6.00	
	352.50	356.00	1	3.50	-	-	-	-	-	No Work
	356.00	364.40	1	8.40				0.40	3.36	
	364.40	366.50	1	2.10	-	-	-	-	-	No Work
	366.50	379.50	1	13.00				0.40	5.20	
	379.50	384.00	1	4.50	-	-	-	-	-	No Work
	384.00	410.60	1	26.60				0.40	10.64	
	410.60	416.00	1	5.40	-	-	-	-	-	C/R
	416.00	446.00	1	30.00				0.40	12.00	
	446.00	465.00	1	19.00				0.40	7.60	
	465.00	472.20	1	7.20	-	-	-	-	-	No Work
	472.20	487.50	1	15.30				0.40	6.12	
	487.50	502.00	1	14.50	-	-	-	-	-	No Work
	502.00	515.00	1	13.00				0.40	5.20	
	515.00	534.00	1	19.00	-	-	-	-	-	No Work
	534.00	557.30	1	23.30				0.40	9.32	
	557.30	564.60	1	7.30	-	-	-	-	-	No Work
	564.60	594.60	1	30.00				0.40	12.00	
	594.60	624.60	1	30.00				0.40	12.00	
	624.60	654.60	1	30.00				0.40	12.00	
	654.60	668.30	1	13.70				0.40	5.48	

Scanned with CamScanner

	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	668.30	674.10	1	5.80	-	-	-	-	-	C/R
	674.10	679.40	1	5.30				0.40	2.12	
	679.40	687.00	1	7.60	-	-	-	-	-	No Work
	687.00	693.20	1	6.20	-	-	-	-	-	C/R
	693.20	723.20	1	30.00				0.40	12.00	
	723.20	729.80	1	6.60				0.40	2.64	
Cross Road Building Side										
Length From	0.00	30.00	1	30.00				0.40	12.00	
	30.00	60.00	1	30.00				0.40	12.00	
	60.00	90.00	1	30.00				0.40	12.00	
	90.00	120.00	1	30.00				0.40	12.00	
	120.00	135.00	1	15.00				0.40	6.00	
Cross Road Road Side										
Length From	0.00	30.00	1	30.00				0.40	12.00	
	30.00	60.00	1	30.00				0.40	12.00	
	60.00	90.00	1	30.00				0.40	12.00	
	90.00	120.00	1	30.00				0.40	12.00	
	120.00	135.00	1	15.00				0.40	6.00	
Total Qty Work Done									**573.04**	**Sqm**
Qty Payable in this bill									**571.68**	**Sqm**

Contractor Representative

For CIVIL ONE ENGINEERS & CONSULTANTS

Authorised Signatory
Consultant Representative

Assistant Engineer
Ward.17

10/06/2024

Asst.Executive Engineer
Yeshwanthpur Sub Division

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Providing Asphalt works at Selected reaches in ward no 17 Phase-02

Measurement Sheet

First & Part Bill

Item No:	7	
Item Name:	Providing ruled pointing to coursed stone masonry with cement mortar, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, HOM curing complete as per specifications.– do – cement mortar 1:3(P-256/34.13.2) PWD SR 2018-19	

	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
MES Road LHS(From S&T Engineers Pvt LTD near Flyover)Building Side										
Length From	0.00	19.50	1	19.50				0.20	3.90	
	19.50	25.80	1	6.30	-	-	-	-	-	No Work
	25.80	48.50	1	22.70				0.20	4.54	
	48.50	53.70	1	5.20	-	-	-	-	-	No Work
	53.70	83.70	1	30.00				0.20	6.00	
	83.70	87.30	1	3.60				0.20	0.72	
	87.30	92.40	1	5.10	-	-	-	-	-	No Work
	92.40	96.70	1	4.30				0.20	0.86	
	96.70	102.00	1	5.30	-	-	-	-	-	No Work
	102.00	129.80	1	27.80				0.20	5.56	
	129.80	135.30	1	5.50	-	-	-	-	-	No Work
	135.30	149.50	1	14.20				0.20	2.84	
	149.50	152.60	1	3.10	-	-	-	-	-	No Work
	152.60	182.60	1	30.00				0.20	6.00	
	182.60	195.40	1	12.80				0.20	2.56	
	195.40	204.30	1	8.90	-	-	-	-	-	C/R
	204.30	234.30	1	30.00				0.20	6.00	
	234.30	235.80	1	1.50				0.20	0.30	
	235.80	242.30	1	6.50	-	-	-	-	-	C/R
	242.30	269.00	1	26.70				0.20	5.34	
	269.00	275.00	1	6.00	-	-	-	-	-	C/R
	275.00	302.00	1	27.00				0.20	5.40	
	302.00	309.00	1	7.00	-	-	-	-	-	C/R
	309.00	331.00	1	22.00				0.20	4.40	
	331.00	337.50	1	6.50	-	-	-	-	-	No Work
	337.50	352.50	1	15.00				0.20	3.00	
	352.50	356.00	1	3.50	-	-	-	-	-	No Work
	356.00	364.40	1	8.40				0.20	1.68	

Scanned with CamScanner

	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	364.40	366.50	1	2.10	-	-	-	-	-	No Work
	366.50	379.50	1	13.00				0.20	2.60	
	379.50	384.00	1	4.50	-	-	-	-	-	No Work
	384.00	410.60	1	26.60				0.20	5.32	
	410.60	416.00	1	5.40	-	-	-	-	-	C/R
	416.00	446.00	1	30.00				0.20	6.00	
	446.00	465.00	1	19.00				0.20	3.80	
	465.00	472.20	1	7.20	-	-	-	-	-	No Work
	472.20	487.50	1	15.30				0.20	3.06	
	487.50	502.00	1	14.50	-	-	-	-	-	No Work
	502.00	515.00	1	13.00				0.20	2.60	
	515.00	534.00	1	19.00	-	-	-	-	-	No Work
	534.00	557.30	1	23.30				0.20	4.66	
	557.30	564.60	1	7.30	-	-	-	-	-	No Work
	564.60	594.60	1	30.00				0.20	6.00	
	594.60	624.60	1	30.00				0.20	6.00	
	624.60	654.60	1	30.00				0.20	6.00	
	654.60	668.30	1	13.70				0.20	2.74	
	668.30	674.10	1	5.80	-	-	-	-	-	C/R
	674.10	679.40	1	5.30				0.20	1.06	
	679.40	687.00	1	7.60	-	-	-	-	-	No Work
	687.00	693.20	1	6.20	-	-	-	-	-	C/R
	693.20	723.20	1	30.00				0.20	6.00	
	723.20	729.80	1	6.60				0.20	1.32	
MES Road LHS(From S&T Engineers Pvt LTD near Flyover)Road Side										
Length From	0.00	19.50	1	19.50				0.20	3.90	
	19.50	25.80	1	6.30	-	-	-	-	-	No Work
	25.80	48.50	1	22.70				0.20	4.54	
	48.50	53.70	1	5.20	-	-	-	-	-	No Work
	53.70	83.70	1	30.00				0.20	6.00	
	83.70	87.30	1	3.60				0.20	0.72	
	87.30	92.40	1	5.10	-	-	-	-	-	No Work
	92.40	96.70	1	4.30				0.20	0.86	
	96.70	102.00	1	5.30	-	-	-	-	-	No Work
	102.00	129.80	1	27.80				0.20	5.56	
	129.80	135.30	1	5.50	-	-	-	-	-	No Work
	135.30	149.50	1	14.20				0.20	2.84	
	149.50	152.60	1	3.10	-	-	-	-	-	No Work
	152.60	182.60	1	30.00				0.20	6.00	
	182.60	195.40	1	12.80				0.20	2.56	
	195.40	204.30	1	8.90	-	-	-	-	-	C/R

Scanned with CamScanner

CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
Land Mark			(m)	(m)	(m)	(m)	(m)		
204.30	234.30	1	30.00				0.20	6.00	
234.30	235.80	1	1.50				0.20	0.30	
235.80	242.30	1	6.50	-	-	-	-	-	C/R
242.30	269.00	1	26.70				0.20	5.34	
269.00	275.00	1	6.00	-	-	-	-	-	C/R
275.00	302.00	1	27.00				0.20	5.40	
302.00	309.00	1	7.00	-	-	-	-	-	C/R
309.00	331.00	1	22.00				0.20	4.40	
331.00	337.50	1	6.50	-	-	-	-	-	No Work
337.50	352.50	1	15.00				0.20	3.00	
352.50	356.00	1	3.50	-	-	-	-	-	No Work
356.00	364.40	1	8.40				0.20	1.68	
364.40	366.50	1	2.10	-	-	-	-	-	No Work
366.50	379.50	1	13.00				0.20	2.60	
379.50	384.00	1	4.50	-	-	-	-	-	No Work
384.00	410.60	1	26.60				0.20	5.32	
410.60	416.00	1	5.40	-	-	-	-	-	C/R
416.00	446.00	1	30.00				0.20	6.00	
446.00	465.00	1	19.00				0.20	3.80	
465.00	472.20	1	7.20	-	-	-	-	-	No Work
472.20	487.50	1	15.30				0.20	3.06	
487.50	502.00	1	14.50	-	-	-	-	-	No Work
502.00	515.00	1	13.00				0.20	2.60	
515.00	534.00	1	19.00	-	-	-	-	-	No Work
534.00	557.30	1	23.30				0.20	4.66	
557.30	564.60	1	7.30	-	-	-	-	-	No Work
564.60	594.60	1	30.00				0.20	6.00	
594.60	624.60	1	30.00				0.20	6.00	
624.60	654.60	1	30.00				0.20	6.00	
654.60	668.30	1	13.70				0.20	2.74	
668.30	674.10	1	5.80	-	-	-	-	-	C/R
674.10	679.40	1	5.30				0.20	1.06	
679.40	687.00	1	7.60	-	-	-	-	-	No Work

Scanned with CamScanner

	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	687.00	693.20	1	6.20	-	-	-	-	-	C/R
	693.20	723.20	1	30.00				0.20	6.00	
	723.20	729.80	1	6.60				0.20	1.32	
Cross Road Building Side										
Length From	0.00	30.00	1	30.00				0.20	6.00	
	30.00	60.00	1	30.00				0.20	6.00	
	60.00	90.00	1	30.00				0.20	6.00	
	90.00	120.00	1	30.00				0.20	6.00	
	120.00	135.00	1	15.00				0.20	3.00	
Cross Road Road Side										
Length From	0.00	30.00	1	30.00				0.20	6.00	
	30.00	60.00	1	30.00				0.20	6.00	
	60.00	90.00	1	30.00				0.20	6.00	
	90.00	120.00	1	30.00				0.20	6.00	
	120.00	135.00	1	15.00				0.20	3.00	
Total Qty Work Done									**286.52**	**Sqm**
Qty Payable in this bill									**285.84**	**Sqm**

Contractor Representative

For CIVIL ONE ENGINEERS & CONSULTANTS

Authorised Signatory

Consultant Representative

30/06/2024

Assistant Engineer
Ward.17

30/06/2024

Asst.Executive Engineer
Yeshwanthpur Sub Division

Scanned with CamScanner